



Generac Battery Back-up System Basic Installation/Commissioning Procedure






1. Mount Generac battery cabinet and inverter according to manufacturer's specifications/videos.
 - I. Install (3) batteries and spacer inside battery cabinet utilizing Generac installation material/videos.



a)



b)



II. Install the jumper loop.




a)

III. Important Note: No output wire on the last battery COM Out port.

2. Inverter and Battery Cabinet Minimum Clearances:


I. Inverter

Diagram A




a)

II. Battery Cabinet



3. Wire the following for REBUS:

- I. Rebus DC Terminals: 360-420VDC.
- II. Inverter RE1BUS (-) terminal to the Battery Cabinet RE (-) terminal using #10 AWG wire.
- III. Inverter RE1BUS (+) terminal to the Battery Cabinet RE (+) terminal using #10 AWG wire.
- IV. Inverter Ground Bar to the Battery Ground using #14 AWG wire.



V.



4. Remote Shutdown Switch Wiring:

- I. Remove Inverter E-Stop Jumper.
- II. Remove Battery STOP Terminals Jumper.
 - a) Inverter Stop (+) terminal to Battery Stop (-) terminal using #20AWG wire.
 - b) Battery Stop (-) terminal to Remote Shutdown Switch (243) terminal using #20AWG wire.
 - c) Inverter Stop (-) terminal to Remote Shutdown Switch (243A) terminal using #20AWG wire.

III. Important Note: Remote Shutdown Switch is located on the RAE Secondary C02 Controls Enclosure.





5. Line Voltage Wiring:

I. AC Grid Connection Terminals: 120/240VAC.

- a) L1 – N1 = 120v
- b) L2 – N1 = 120v
- c) L1 – L2 = 240v

II. ***Important Note – you must have 240/1/60. 208-230V is not acceptable.***

III. Ensure that the Inverter is protected by a 40A MOCP Device.

- a) L1 = Leg-1
- b) L2 = Leg-2
- c) N1 = Neutral
- d) GND = Inverter must be grounded.

PWRcell Inverter Wiring Compartment




Figure 5-2. PWRcell Inverter Wiring Compartment

- | | |
|--|----------------------------------|
| A PWRcell DC Disconnects | I STOP Terminals |
| B REbus Bi-directional DC Terminals | J Protected Loads Disconnect |
| C Internet Connection | K AC Grid Connection Terminals |
| D DC Main Fuses | L Protected Loads Terminals |
| E Current Transformers (CTs) Accessory Ports | M Grounding Bar |
| F Automatic Transfer Switch (ATS) Accessory Port | N RGM PWR / Gen Inhibit |
| G REbus Beacon Port | O Fast Blow Mini Fuses 1 A 250 V |
| H Authorized Generac Personnel Only | |

e)



f)



6. Load Voltage Wiring:

- I. Protected Load Terminals: 120/240VAC.
- II. Inverter L1 terminal to ECU Fuse (Pole-1) terminal.
- III. Inverter L2 terminal to ECU Fuse (Pole-2 terminal).
- IV. **Important Note: The ECU fuses are located on the RAE Secondary C02 Power Enclosure.**



V.



7. Current Transducer Wiring:

- I. Install the ship loose Current Transducers on the two-Line Voltage feeds on the Inverter.
 - a) CT1+ (Yel) wired to the CT adapter terminals.
 - b) CT1- (GRN) wired to the CT adapter terminals.
 - c) CT2+ (Yel) wired to the CT adapter terminals.
 - d) CT2- (GRN) wired the CT adapter terminals.
- II. CT-1 should be wrapped on L1.
- III. CT-2 should be wrapped on L2.

a) **Note: The CTs are directionally specific. They need to be facing like the snippet below.**



- b)
- IV. Use a CAT5/6 cable from the CT adapter to Inverter CTs accessories port.





Figure 5-17. Accessory Ports

- H** Current Transformers (CTs) Accessory Port (RJ-45)
- J** Automatic Transfer Switch (ATS) Accessory Port (RJ-45)
- K** REbus Beacon Port (USB-B)
- L** Authorized Generac Personnel Only
- M** STOP Terminals



8. Connect backstop battery (+) to terminals. The (-) terminal will be connected.
 - I. The voltage will be 12VDC.



9. Commissioning the Generac:
 - I. All AC/DC Disconnects should be off.
 - II. Check all wiring per the RAE electrical drawings and Generac drawings.
 - III. Measure resistance on (RES1).
 - a) RE1+ to RE1- is >10kOHMS.
 - b) RE1+ to Ground Resistance is >10kOHMS.
 - c) RE1- to Ground Resistance is >10kOHMS.
 - IV. Turn on AC/DC Disconnects and check line voltage.
 - a) Neutral to Ground is <5VAC.
 - b) L1 to Neutral is 110-128VAC.
 - c) L2 to Neutral is 110-128VAC.
 - d) L1 to L2 is 220-256VAC.
 - V. Turn on Disconnect on Battery Cabinet.
 - VI. If the internet is needed. Plug in an ethernet connector to the inverter. A blue light will illuminate "On" (*if necessary*).



- VII. Once powered on, use the center button to access the main menu and set the system mode to "Priority Back-up".




a)

- VIII. Enable the Inverter:
- a) From the main screen, use the right arrow key to get to the inverter page.
 - b) Click the center button.
 - c) Click "Enable".
 - d) Click "Confirm".



IX. Calibrate CT's:


- a) On the inverter screen, press the center button.
- b) Press "Calibrate CTs".
- c) Press "Confirm".
- d) Wait for "CT calibration success" and "grid connected".



e)

X. Check for the Grid Tie symbol in the bottom right of the Inverter main screen:

- a) If the Grid Tie Icon is not shown, CT's may have been installed backward, once reversed, the CT calibration will need to be restarted.



b)



XI. Enable Battery:

- a) From the main screen, use the right arrow key to get to the battery page.
- b) Click "Enable".
- c) Click "Confirm".

XII. Generac should now be commissioned. Rebus, Inverter, and Battery Cabinet lights should be GREEN.

XIII. Testing the Remote Battery Shutdown switch:

- a) Disable the switch at the RAE Secondary CO2 skid and the inverter should enter "Shutdown" mode and disable the batteries.
- b) If the inverter is still connected to the grid, power will still flow through to the Secondary CO2 unit ECU and Control Circuit
- c) Once tested, you need to disable shutdown mode.
 1. Hold center button.
 2. Press "Enable"
 3. Press "Confirm".

d) Important note: after you disable shutdown, the inverter and batteries will need to be re-enabled by repeating steps VIII and XI.

XIV. Testing the Batteries:

- a) Shut off the main power supply (Line Voltage).
- b) Go back to main screen, and the top of the screen should read "Islanding".



- 1.
- c) Test by putting your meter on the Load Terminals – L1 and L2. You should get roughly 240V. **The Load Side circuit breaker should be ON.**
- d) Turn on the main power supply (Line Voltage) - wait until the main screen says, "Priority Backup Power".
- e) Important note: the inverter reverts to normal operation after 5-minutes.**